

**APPENDIX C**

**Demolition Recycling Data**

**Aerofab Mill Demolition  
Waste Disposal Summary**

Loads	Waste type	Cy	Tons	Disposal Type	Disposal location
2	paper waste	60.00	8.13	Landfill	Pine Tree Landfill 87 Pleasasant Hill Road Scarborough, ME 04074
24	Mixed C&D	2,400.00	612.71	Recycle	Bio-Fuels , Inc. Alfred Plourde Parkway Lewiston, ME
n/a	Concrete & Masonry	1,600	800	Recycle	Crushed Onsite & Used as Backfill
4	Steel/Iron	240.00	50.0358	Recycle	Prolerized New England 69 Rover Street Everett, MA 02149

Responsible Person

I, Thomas J. Guerette, from the S&R Corporation verify that the information provided herein is accurate, to the best of my knowledge

Select units for diverted and landfill waste calculation

Tons	Cubic Yards (CY)
------	------------------

Diverted Waste Calculation Form		
Diverted/Recycled Materials Description	Diversion/Recycling - Hauler / Location	Quantity of Diverted / Recycled Waste
Mixed C&D	Bio-Fuels , Inc. Alfred Plourde Parkway Lewiston, ME	612.71

Concrete & Masonry	Crushed On-Site	800
Steel / Iron	Prolerized New England 69 Rover Street Everett, MA 02149	50.0358

Landfill Construction Waste Calculation Form		
Landfill Materials Waste Description	Diversion/Recycling - Hauler / Location	Quantity of Diverted / Recycled Waste
Paper Waste	Pine Tree Landfill 87 Pleasesant Hill Road Scarborough, ME 04074	8.13


<b>Total Waste Generated:</b>	<b>1,470.88</b>
<b>Total Construction Waste Diverted:</b>	<b>1,462.75</b>
<b>Total % of Construction Waste Diverted from Landfills:</b>	<b>99.45%</b>

Sanford, ME – Aerofab Mill Demolition

Actual Waste Debris Recycling/Disposal Summary

<b>Table - A</b>				
<b>Construction &amp; Demolition Waste Debris Table</b>				
<b>Commodity</b>	<b>Actual Volume in Cubic Yards</b>	<b>Actual Volume in Tons</b>	<b>Disposal Facility Type</b>	<b>Disposal Facility Name &amp; Location</b>
Non-Asbestos contaminated wood C&D, Brush, plaster, furniture	2,400	612.71	Wood Processing Facility (Recycling)	Bio-Fuels 38 Alfred A. Plourde Parkway Lewiston, ME 04240
Stone, Concrete, Inert Fill	800	1,600	Crushed Onsite	Used as Clean fill onsite
Metal, Iron, Steel	240	50.0358	Recycling Yard (Scrap Yard)	Schnitzer North East 69 Rover Street Everett, MA
Paper Waste	60	8.13	Landfill	Pine Tree Landfill 87 Pleasant Hill Road Scarborough, ME 04074

<b>Table - B</b>			
<b>Total All Waste Streams (tons)</b>	<b>Total Recycled Waste (tons)</b>	<b>Total Landfill Waste (tons)</b>	<b>Percentage of Recycled materials (by weight)</b>
1,470.88	1,462.75	8.13	99.45%

Prepared By:  \_\_\_\_\_

Thomas J. Guerette / 2-03-2011